# Longhorn Army Ammunition Plant Quarterly Restoration Advisory Board Meeting

Karnack Community Center
January 16, 2020
6:00 PM CST





**Site Map** Caddo Lake LHAAP-47 LHAAP-35A(58) LHAAP-29 LHAAP-18/24 Stream LHAAP-16 LHAAP-17 Road LHAAP-003-R-01 Active ROD Site LHAAP-001-R-01 LHAAP Boundary <mark>Source: Esri, DigitalClobe, C</mark>eolEye, Earthstar Geographics, CNES/Airbus DS, USDA, USCS,

#### **Abbreviations and Acronyms**

μg/L	Micrograms per liter		
COC	Chemical of Concern		
DERP	Defense Environmental Restoration		
	Program		
DPT	Direct Push Technology		
GPW	Goose Prairie Creek Water Sample		
GW-Ind	Industrial Groundwater		
GWTP	Groundwater Treatment Plant		
HBW	Harrison Bayou Water Sample		
ISB	In-situ bioremediation		
LHAAP	Longhorn Army Ammunition Plant		

MSC	Medium-Specific Concentration				
PCL	Protective Concentration Level				
PSI	Pre-Screening Investigation				
RAB	Restoration Advisory Board				
RA(O)	Remedial Action Operation				
RAWP	Remedial Action Work Plan				
ROD	Record of Decision				
RRR	Risk Reduction Rule				
TCE	Trichloroethylene				
TRRP	Texas Risk Reduction Program				

# Agenda

06:00	Welcome and Introduction					
06:05	Open Items {RMZ}					
	- Purpose of the Restoration Advisory Board (RAB) Meeting					
	- Ongoing Outreach/Website					
	- RAB Administrative Issues					
	o Membership Update					
	o Minutes (October 2019 RAB Meeting)					
06:15	Defense Environmental Restoration Program (DERP) Update {Bhate}					
	- Documents and Field Work Completed since last RAB					
	o Remedial Action at LHAAP-04					
	o Remedial Action at LHAAP-16					
	o Remedial Action Operation [RA(O)] Sampling at LHAAP- 67					
	- Three Month Look ahead					
	- Groundwater Treatment Plant (GWTP) Update					
06:45	Other DERP Update {RMZ}					
	- LHAAP-18/24, -29, and -47 Document Status					
	- LHAAP-47 Additional Pre-Screening Investigation (PSI) Data and					
	Revised Schedule for the Record of Decision (ROD)					
	- Five Year Review Update – LHAAP-12, -50, and -67					
06:55	Next RAB Meeting Schedule and Closing Remarks {RMZ}					
00.55	• • • • • • • • • • • • • • • • • • •					

#### Purpose of the RAB Meeting

- Held every 3 months

#### The Army Wants You to be Informed


- The Army is committed to protecting human health and the environment; key to that commitment is engaging the community and increasing public participation in environmental restoration at LHAAP
- You are encouraged to:
  - Attend RAB Meetings and/or become a member of the RAB
  - Visit the Longhorn environmental website at <u>www.longhornaap.com</u>. The website is regularly updated to indicate the upcoming field events at each site including groundwater sampling, monitoring well installations, soil sampling, or remediation activities.
  - Make suggestions for improving communication the Army welcomes and appreciates community feedback

#### **RAB Administrative Issues**

- Membership Update
- Minutes (October 2019 RAB Meeting)

#### **Completed Field Work Since Last RAB Meeting**


Site	Activity
LHAAP-03	Remedial Action (Soil Excavation)
LHAAP-04	Remedial Action (In-situ bioremediation [ISB] Injections)
LHAAP-16	Remedial Action (ISB Injections)
LHAAP-58	RA(O) Sampling –December 2019
LHAAP-18/24	RA(O) Sampling – December 2019



#### **LHAAP-04 Remedial Action Update**

- ISB Injections performed in October and November 2019
- Injected 37,100 gallons of emulsified vegetable oil, nutrient, and water solution into 25 direct push injection locations
- Injection intervals ranged between 6 and 20 feet below ground surface
- Due to topography of site ditches and shallow injection depths "daylighting" of injected solution did occur requiring very slow injection rates
- Injected solution reached several of the most contaminated wells during injection, confirming radius of influence
- Performance total organic carbon sampling confirmed carbon source reached wells within the injection area

#### **LHAAP-16 Remedial Action Update**



#### **LHAAP-16 Remedial Action Update**

- ISB Injections performed from September December 2019
- Injected ISB solution into direct push injection locations, newly installed injection wells, and existing wells in the Bayou Biobarrier; Landfill Biobarriers 1, 2, & 3; and the mid-plume area
- Injected 84,678 gallons of emulsified vegetable oil, nutrients, and bio-augmentation culture in 78 direct push injection locations and 22 injection wells
- Recirculated extracted groundwater in mid-plume intermediate zone and Landfill Biobarrier 2 to enhance distribution of amendments
- Minimal "daylighting" of injected solution occurred and observations and monitoring confirmed no impact to the Bayou

#### **LHAAP-16 Remedial Action Update**

- First round of performance sampling has been completed for the Bayou Biobarrier, Landfill Biobarriers 1 and 3, and the mid-plume intermediate and shallow injection areas
- First round of performance sampling for Landfill Biobarrier 2 will be completed in January 2020.

#### **LHAAP-67 RA(O) Sampling**

- Monitoring performed at 17 wells (15 sampled and 2 gauged for elevation only) in October 2018 and May 2019
- Results reported in the Year 5 RA(O) Report currently in preparation for submittal to the regulators
- Year 5 RA(O) Report recommends proceeding with annual monitoring beginning in October 2019 in accordance with the Response Action Completion Report
- October 2019 sampling event included the 2 newly installed wells (67WW17 and 67WW18) as a result of the Five Year Review Recommendation
- Chemicals of Concern (COCs) were not detected in either of the newly installed wells


#### **Documents in Process**

Site	Document
LHAAP-04	Response Action Completion Report
LHAAP-37	Annual RA(O) Report
LHAAP-46	Annual RA(O) Report
LHAAP-67	Annual RA(O) Report
GWTP	Quarterly Evaluation Report: Third Quarter (July – September 2019)

#### 3 Month Look Ahead - Field Work by Bhate Team

Site	Activity
LHAAP-03	Complete excavation backfill
LHAAP-04	Performance monitoring
LHAAP-16	Performance monitoring
LHAAP-17	Complete excavation backfill
LHAAP-46	RA(O) Sampling – February 2020
LHAAP-50	<b>Contingency Remedial Action Implementation</b>
LHAAP-58	RA(O) Sampling – March 2020


#### **LHAAP-50 Contingency Remedial Action**




#### 3 Month Look Ahead – Documents by Bhate Team

Site	Document			
LHAAP-04	Response Action Completion Report to Regulators			
LHAAP-37	RA(O) Report to Regulators			
LHAAP-46	RA(O) Report to Regulators			
LHAAP-67	Finalize RA(O) Report			
GWTP, LHAAP-16, and LHAAP-18/24	Quarterly Evaluation Report: Third Quarter (July –September 2019)  Quarterly Evaluation Report: Fourth Quarter (October – December 2019)			

## **GWTP Update**




# **Surface Water Sample Results**



Note: Surface water at HBW-7 had a detection of 27  $\mu$ g/L from a sample collected on 11 July 2019. Surface water at HBW-7 was resampled 19 days later (30 July 2019) with a detection of 1.2 J  $\mu$ g/L.

# **LHAAP-18/24, 29, 47 Status Update**




#### LHAAP-18/24,29 and 47 Document Status


- LHAAP-18/24
  - Final ROD signed by Army and submitted to the Regulators January 9, 2020, for signature and concurrence.
- LHAAP-29
  - Final ROD signed September 19, 2019
  - The ROD is available for public review at the Marshall Public Library.
- LHAAP-47
  - Draft PSI Report Addendum No. 2 in Regulator review
  - Results confirm a trichloroethylene (TCE) source area exists that requires further defining for remedial action analysis/costing.

#### LHAAP-47 Field Work Completed


- Work Completed
  - 11 Direct Push Technology (DPT) borings
  - 33 soil samples and 11 groundwater samples from DPT borings to identify source and extent
  - Groundwater samples from 3 existing wells for confirmation of results



# **LHAAP-47 Field Work Completed**



#### **LHAAP-47 Field Work Results - Soil**




#### **LHAAP-47 Field Work Results - Groundwater**

Sample ID	Analyte	Result	Unit	Aquifer/Sample Depth	Date		
DPT-001	Trichloroethene	430	(μg/L)	Upper Intermediate/40' bgs	11/7/2019		
DPT-002	Trichloroethene	29 J	(µg/L)				47WW09
	cis-1,2-Dichloroethene	0.99 J	(µg/L)	Upper Intermediate/44' bgs	11/6/2019		B ANWOOD TO
	Toluene	0.71 J	(µg/L)				1 4 31
DPT-003	Trichloroethene	760	(µg/L)	Upper Intermediate/40' bgs	11/6/2010		1 2 9 1
DI 1-003	Methylene Chloride	23 J	(µg/L)	opper intermediate/40 bgs	11/0/2013		To and the
	Trichloroethene	820	(µg/L)				
DPT-004	cis-1,2-Dichloroethene	24 J	(μg/L)	Upper Intermediate/38' bgs	11/6/2019		
	Methylene Chloride	24 J	(µg/L)			,47DPT14	
	Trichloroethene	5,400	(µg/L)				
DPT-005	cis-1,2-Dichloroethene	93 J	(µg/L)	Upper Intermediate/34' bgs	11/7/2019	DPT 009 /93 µg/L DPT 006	
	Methylene Chloride	94 J	(µg/L)			230 µg/L	LEGEND
	Trichloroethene	230	(µg/L)			DPT 008   36,000 µg/L	DPT Boring Locations (up to 40 ft b)
DPT-006	cis-1,2-Dichloroethene	4.2 J	(µg/L)	Upper Intermediate/35' bgs	11/6/2019	DDT 002	
	Methylene Chloride	6.6 J	(μg/L)			29 J μg/L DP1 005 /5,400 μg/L	2019 Upper Inter. MW
DPT-007	Trichloroethene	77,000	(µg/L)	Upper Intermediate/36' bgs	11/6/2019	DPT 010 18,000 µg/L\	♦ Inter. MW
D1 1 001	cis-1,2-Dichloroethene	840 J	(µg/L)	oppor intermediate/se bgs	11/0/2015		Shallow MW
	Trichloroethene	36,000	(µg/L)			SUMP068 <sub>1</sub> 430 µg/L /77,000 µg/L	▲ DPT
DPT-008	cis-1,2-Dichloroethene	820	(µg/L)	Upper Intermediate/36' bgs	s 11/7/2019	LHS-3-14	<ul><li>SB (Soil Boring Shaw, 2010)</li></ul>
	Methylene Chloride	210 J	(µg/L)			LH-S68-01 47WW25	▼ SUMP
	Trichloroethene	93	(μg/L)		s 11/6/2019	1H-S68-02 47WW25R 🔷	Contaminant Levels
DPT-009	cis-1,2-Dichloroethene	3	(μg/L)	Upper Intermediate/40' bgs		DPT 004 /820 µg/L	TCE > 5.0 µg/L TRRP GWGWIng PCL
	Acetone	5.3 J	(µg/L)				TCE > 100 µg/L
	Trichloroethene	1,800	(µg/L)		s 11/7/2019	47WW37	TCE > 5,000 µg/L
DPT-010	cis-1,2-Dichloroethene	1,300	(µg/L)	Upper Intermediate/36' bgs		DPT 003 /760 µg/L DPT 011	TCE > 50,000 µg/L
D1 1 010	Methylene Chloride	200 J	(µg/L)	opper intermediate/36 bgs		DPT 011 22,000 µg/L	TCE > 100,000 μg/L
	Vinyl Chloride	97 J	(µg/L)				→ Groundwater Flow Direction
DPT-011	Trichloroethene	22,000	(µg/L)	Upper Intermediate/38' bgs	38' bgs 11/7/2019	· · · · · · · · · · · · · · · · · · ·	
	cis-1,2-Dichloroethene	1,500	(µg/L)			46-A	Road
47WW09	1,4-Dioxane	37	(µg/L)	Shallow Intermediate/33' bgs	11/7/2019		Stream
47WW25R-35	Trichloroethene	130,000	(µg/L)	Upper Intermediate/35' bgs	11/8/2019		Building
	cis-1,2-Dichloroethene	2,100 J	(µg/L)	bys			LHAAP-47
47\404050 00	Trichloroethene	140,000	(µg/L)	Honor Intermediate (2011)	11/0/00/0		LHAAP Site
47WW25R-38	cis-1,2-Dichloroethene	2,600	(μg/L)	Upper Intermediate/38' bgs	11/8/2019		NOTES: Bold = Concentration exceeds TRRP GWGWIng PC
	Trichloroethene	190	(μg/L)				or EPA MCL DISCLAIMER: Map information was compiled from the best available s
47WW37	cis-1,2-Dichloroethene	13	(μg/L)	Intermediate/61' bgs	11/8/2019		No warranty is made for its accuracy or completeness.
	Methylene Chloride	61 J	(μg/L)				GROUNDWATER SAMPLE RESULTS
			170 -7				TECHNICAL MEMORANUM: LHAAP-47 INTERIM POST-SCREENING INVESTIGATIC ADDENDUM 2 REPORT
						DRΔFT	

#### **Five Year Review Update**

- The Five Year Review recommended new monitoring wells at LHAAP-12 (1) and LHAAP-67 (2) to refine the delineation of the groundwater plumes
- The Five Year Review recommended implementation of the contingency remedy at LHAAP-50
- A new well was installed at LHAAP-50 to refine the plume delineation and support the contingency remedy design
- Wells were installed at all three sites in late July and early August 2019


#### **LHAAP-12 New Well Location**




#### **Five Year Review New Well Installations**

- LHAAP-12: A sample from the new well (12WW10R) was collected in December 2019; laboratory data has not yet been validated
- LHAAP-50: The new well (50WW29) did not contain detectable COCs in the November 2019 RA(O) sample
- LHAAP-67: Both new wells (67WW17 and 67WW18) did not contain detectable COCs in the October 2019 RA(O) samples

#### **LHAAP-50 New Well Location**



#### **LHAAP-67 New Well Locations**



# Next RAB Meeting Schedule & Closing Remarks

- Schedule April 2020 RAB Meeting
- Other Issues/Remarks
- Thank you for coming